

Damon Timeline

7/17/08

Date	IDT Schedule	Collaboration Schedule
5/15/08		Group discussion/agreements on baseline topics from Dad's.
6/16-6/18/08		Opportunity for subcommittee members to field visit the project area. The Forest Service will provide available information and maps including the draft vegetation/fuel treatment map.
6/19/08		Field Trip Agenda...discuss BMFP recommendations in the field.
7/30/08	Draft Vegetation/Fuels treatment priority map complete (Based on INFORMS and Stand Exams)	Share with BMFP
8/5/08	Preliminary team meeting to refine the treatment priority map (goal is to integrate known resource information to refine the priority map)	
8/6/08		BMFP conference call to talk about draft PIL
8/20/08	Might be 8/21/08 – will confirm on conference call	Field trip to discuss roads, DOGs (ribbon marking exercise), 21" trees and specific aspen stands, and old growth characteristic
8/21/08		Revised recommendations for the Damon project area submitted to the Forest Service with specific feedback about end results/ goals.
8/26/08	Checkpoint meeting with line officer Agenda: discuss final project framing. IDT will review collaboration recommendations with the line officer.	
8/29/08	Revised PIL- may be more than one (to help focus data collection) e.g. HRFA or other restoration projects	
8/29/08	EA Format/Cumulative Effects Table	
9/15/08	General existing condition information complete	General existing condition information available to BMFP; pieces shared with BMFP sooner if possible.
9/19/08		BMFP recommendations/ requests shared with FS
9/25/08	Checkpoint meeting with line officer Agenda: Team to Brief line officer on existing conditions. Line officer to provide final direction to the team for developing proposed action.	
10/8/08	Proposed Action Developed (including design measures)	
10/15/08	Scoping - Proposed action made available to the public. Will also hold a public meeting	Proposed Action available to BMFP
10/16/08		Field Trip to discuss the proposed action.
11/17-11/28/08	Analyze Scoping Comments	

10/22/08		BMFP recommendations to FS
12/1/08	Line Officer Checkpoint Agenda: Discuss public comments and adjustments to the proposed action	
12/11/08		Discuss proposed action changes with the Forest Service.
1/5/09	Draft Specialist Reports Due	
1/16/08		BMFP review of specialists' reports
1/30/09	EA complete (Ready for Forest Review)	
2/2-2/13/09	Forest IDT Review of EA	
3/2/09	Review Changes Due to Ryan from team members	
3/20/09	Final EA complete and mailed to the public	BMFP recommendations to FS
3/20/09	Legal Notice Sent to the Paper	
3/25-4/24/09	Objections Period	
5/25/09	Final Resolution of Objections.	
5/28/09	Decision Notice Signed (may be earlier if no objections are received or objections are resolved)	
5/29/08	Legal Notice to Paper	
	Stewardship Proposal (Request) published	
	4th Quarter FY09 Offer	